CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES 1st QUARTER, CY 2021

Province, City or Municipality: GUIIUAN

| Program or Project | | | Date Started | Target Completion Date | Project Status | | No. of | |
|------------------------------------|----------|---------------|--------------|------------------------------|-----------------|-----------------------------|--------------------|---------|
| | Location | Total Cost | | | % of Completion | Total Cost Incurred to Date | Extensions, if any | Remarks |
| | | | | | | | | |
| DA, YRRP | | 21,856,149.00 | | | | 20,828,691.00 | 1,027,458.00 | |
| AM, Loyola & Managantan Concreting | | 11,897,000.00 | | | | 6,853,323.89 | 5,043,676.11 | |
| BUB, Agro Processing Facilities | | 600,000.00 | | | | - | 600,000.00 | |
| DA, Ursula Rehab | | 3,144,000.00 | | | | 3,135,826.00 | 8,174.00 | |
| Supplementary Feeding Program | | 3,830,400.00 | | | | 2,045,643.00 | 1,784,757.00 | |
| NMIS, Slaughterhouse Construction | | 6,000,000.00 | | | | 4,001,168.88 | 1,998,831.12 | |
| CFLC Construction | | 3,000,000.00 | | | | - | 3,000,000.00 | |
| | | | | | | | | |

ESPERANZA G. COTINADRIAN E. BERNARDOHON. ANNALIZA P. GONZALES-KWANMunicipal Budget OfficerMunicipal AccountantLocal Chief Executive

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.