

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS**  
2nd Quarter, CY 2021

Municipality: GUIUAN, EASTERN SAMAR

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>Social Development:</b>								
1. Construction of Brgy. Multi-Purpose Hall, Cagdarao	Brgy. Cagdarao	3,000,000.00	3/8/2021	4/21/2021	100%	2,996,615.85		Completed
2. Construction of Brgy. Multi-Purpose Hall, Bucao	Brgy. Bucao	3,000,000.00	4/5/2021		62.76%	1,815,640.31		On-going Project
3. Roofing of Multi-Purpose Hall @ St. Genevieve Housing (Fund Augmentation)	Brgy. Tagporo	1,200,000.00	4/12/2021	5/1/2021	100%	1,098,907.11		Completed
4. COVID-19 Crisis Response Program		11,000,000.00	1/1/2021	12/31/2021		4,356,549.04		On-going Activities in response to pandemic
<b>Economic Development:</b>								
1. Drainage System	Brgy. 09-A	1,000,000.00						For Implementation
2. Road Concreting, Brgy. Banaag	Brgy. Banaag	2,500,000.00	5/25/2021	6/21/2021	100%	2,490,738.27		Completed
3. Road Concreting, Sitio Banago, Sulangan	Brgy. Sulangan	4,000,000.00	4/19/2021					
4. Road Concreting, Brgy. Buenavista, Manicani Island	Brgy. Buenavista	500,000.00	5/26/2021	6/9/2021	100%	497,125.08		Completed
5. Development and Improvement of LGU-owned Infrastructure, facilities and utilities	Brgy. 06	1,914,216.00	5/26/2021	6/14/2021		797,220.37		Completed
6. Improvement of Public Market		1,200,000.00						
a.) Installation and Fabrication of Concrete Fruits and Vegetables Stalls	Public Market	1,800,000.00	3/25/2021	4/23/2021	100%	1,782,957.26		Completed
b.) Installation of Steel Display Hanger & Steel Partition	Public Market	500,000.00	5/28/2021	6/21/2021	100%	498,906.55		Completed
7. Rehabilitation of School Bldg., Banaag Elementary School	Brgy. Banaag	1,200,000.00	5/10/2021	6/24/2021		490,263.92		
8. Museum Development	Municipal Ground	2,000,000.00				142,027.00		On-going Implementation
9. Rural Development Program		1,000,000.00				-		For Implementation
<b>Environmental Management:</b>								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**JAIME C. LUCERO, JR.**  
OIC - Municipal Budget Officer

**HON. ANNALIZA P. GONZALES-KWAN**  
Local Chief Executive