

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
2nd QUARTER, CY 2021**

Province, City or Municipality: **GUIUAN**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
DA, YRRP		21,856,149.00				21,367,518.18	488,630.82	
AM, Loyola & Managantan Concreting		11,897,000.00				11,892,323.87	4,676.13	
BUB, Agro Processing Facilities		600,000.00				89,136.56	510,863.44	
DA, Ursula Rehab		3,144,000.00				3,135,826.00	8,174.00	
Supplementary Feeding Program		3,830,400.00				2,313,303.00	1,517,097.00	
NMIS, Slaughterhouse Construction		6,000,000.00				4,001,168.88	1,998,831.12	
CFLC Construction		3,000,000.00				-	3,000,000.00	
Site Development Cogon Housing Project		1,324,020.73				1,319,932.34	4,088.39	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

JAIME C. LUCERO, JR.

OIC-Municipal Budget Officer

ADRIAN E. BERNARDO

Municipal Accountant

HON. ANNALIZA P. GONZALES-KWAN

Local Chief Executive