

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
4th Quarter, CY 2021

Municipality: **GUIUAN, EASTERN SAMAR**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development:								
1. Construction of Brgy. Multi-Purpose Hall, Cagdarao	Brgy. Cagdarao	3,000,000.00	08.03.2021	21.04.2021	100%	2,996,615.85		Completed
2. Construction of Brgy. Multi-Purpose Hall, Bucao	Brgy. Bucao	3,000,000.00	05.04.2021	19.05.2021	100%	2,893,070.00		Completed
3. Roofing of Multi-Purpose Hall @ St. Genevieve Housing (Fund Augmentation)	Brgy. Tagporo	1,200,000.00	12.04.2021	01.05.2021	100%	1,098,907.11		Completed
4. COVID-19 Crisis Response Program		12,405,287.54	01.01.2021	31.12.2021	100%	12,405,287.54		Completed
Economic Development:								
1. Drainage System	Brgy. 09-A	1,000,000.00	12.07.2021	11.08.2021	100%	899,439.90		Completed
2. Road Concreting, Brgy. Banaag	Brgy. Banaag	2,500,000.00	25.05.2021	21.06.2021	100%	2,490,738.27		Completed
3. Road Concreting, Sitio Banago, Sulangan	Brgy. Sulangan	4,000,000.00	19.04.2021	01.07.2021	100%	4,000,000.00		Completed
4. Road Concreting, Brgy. Buenavista, Manicani Island	Brgy. Buenavista	500,000.00	26.05.2021	09.06.2021	100%	497,125.08		Completed
5. Development and Improvement of LGU-owned Infrastructure, facilities and utilities	Brgy. 06	1,914,216.00	26.05.2021	14.06.2021	100%	797,220.37		Completed
6. Improvement of Public Market (Other Modifications)	Public Market	1,200,000.00				165,878.00		Completed
a.) Installation and Fabrication of Concrete Fruits and Vegetables Stalls	Public Market	1,800,000.00	25.03.2021	23.04.2021	100%	1,782,957.26		Completed
b.) Installation of Steel Display Hanger & Steel Partition	Public Market	500,000.00	28.05.2021	21.06.2021	100%	498,906.55		Completed
7. Rehabilitation of School Bldg., Banaag Elementary School	Brgy. Banaag	1,200,000.00	10.05.2021	24.06.2021		490,263.92		On-going Project
8. Museum Development	Municipal Ground	2,000,000.00				142,027.00		On-going Implementation
9. Rural Development Program		2,731,473.03				2,306,826.12		On-going Implementation
Environmental Management:								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

JAIME C. LUCERO, JR.
Municipal Budget Officer

HON. ANNALIZA P. GONZALES-KWAN
Local Chief Executive